

Projects and Schedules by Campus Priority
(As of 11/14/2016)

Item #	Project	Project # Study #	Current Phase	Project Mgt. (CAS Staffing)	Major Milestone to advance the project	2016				2017				2018				2019				2020															
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4												
1A	Relocate Hammer Throw Facility	957392	Construction	UCR Staff	Augment. Approval & NTP Constr.				Construct	Move																											
1B	Multidisciplinary Research Building 1	950528	Construction	UCR Staff	NOC for Construction		Design			Construction																											
2A	UC Path 1st Floor - Tenant Improvements	950553	Occupancy	UCR Staff	NOC for Construction		Design	Construction		Move																											
2B	C&C Building Reconfiguration		Planning	UCR Staff	C&C Relocation to UC Path																																
2C	SOM Education Trailer Replacement	957507	Design	UCR Staff	Complete C&C Building Reconfiguration		Plan			Design	Construction																										
3A	CHASS-Neuroscience Lab Renovation	957363	Design	UCR Staff	Augmentation & Major Cap App. Req.					Design	Construct	Move																									
3A	BCOE-Chung-3rd Floor Office Renovation	957380	Construction	UCR Staff	Construction Complete 2016 Q4					Design	Construction																										
3A	SOM-Research Suite 330 Fume Hoods	957506	Construction	UCR Staff	Construction Complete 2017 Q1		Plan	Design		Construction																											
3A	CNAS-ULB 202 - Research Lab Renovation		RFQ	UCR Staff	NTP for Program. & Design Documents						Project Development																										
3A	CNAS-Bachelor Hall 2nd Floor Lab Renovation	950552	Design	UCR Staff	Augmentation & Minor Cap App. Req.					Design	Construct	Move																									
3A	SOM-Webber 2nd Floor Lab Renovation	954042	Design	UCR Staff	Bidding		Plan			Design	Construction																										
3A	CNAS-Bachelor/Keen 209A-Install RSII Equip.	957402	Construction	UCR Staff	Construction Complete 2016 Q4					Design	Construction																										
3A	CNAS-Spieth De Ley Lab Renovation	957403	Design	UCR Staff	Construction Complete 2017 Q1					Design	Construction																										
3A	BCOE-Bourns B0156 Snorkel	950534	Construction	UCR Staff	Construction Complete 2016 Q4					Construction																											
3A	CNAS-Boyce 4th Floor Growth Room	957381	Construction	UCR Staff	Construction Complete 2016 Q4					Design	Construction																										
3A	CNAS-Boyce 5474A & 5474B Remodel		On-Hold by CNAS	UCR Staff																																	
3A	CNAS-Bachelor 1113A Remodel	110034	Construction	UCR Staff	Construction Complete 2016 Q4					Construction																											
3A	CNAS-Boyce 2489, 2473, 2491 & 2481 Renov.	957399	On-Hold by CNAS	UCR Staff	Resolve Building's HVAC issues																																
3A	CNAS-Bachelor 1129 Office Remodel	110034	Construction	UCR Staff	Construction Complete 2016 Q4					Construction																											
3A	CNAS-Chem Sci 0164 Install Fume Hood		Planning	UCR Staff	Department Approval					Project Develop.																											
3A	CNAS-Spieth 1319C Remodel for Animal Facility		Planning	UCR Staff	Defining Project Scope					Plan																											
3A	CNAS-Geology 439, 449 & 449A Renovation		Planning	UCR Staff	Select Consultant					Plan																											
3A	CNAS-Genomics 3126 Add Fume Hood		On-Hold by CNAS	UCR Staff																																	
3A	BCOE-MSE 217 Convert to Dry Lab		Planning	UCR Staff	Select Consultant					Project Development																											
3A	Bourns Hall Lab Renewal	950534	Construction	UCR Staff	NOC for Construction		Design			Construction	Move																										
3A	BCOE-Chung 0234 Relocate Equipment		Planning	UCR Staff	Under Review					Project Develop.																											
3A	CHASS-Olmsted 3rd Floor Renovate Six Rooms		On-Hold by CHASS	UCR Staff																																	
3A	CHASS-Olmsted Suite 2133 Remodel		Planning	UCR Staff	Under Review					Project Develop.																											
4A	Greenhouse Demolition	957401	Planning	UCR Staff	RFP					Plan	Design	Construction																									
4B	Multidisciplinary Research Building 2	950529	Vision	UCR Staff	Review Funding Plan and Schedule					Plan	Design	Construction																									
5	DM-Health Services Building HVAC Upgrade	957394	Design	UCR Staff	Construction Start 2017 Q1					Design	Construction																										
6	DM-Chilled Water Coils Multiple Buildings	112001	Construction	UCR Staff	Construction Complete 2017 Q2					Design	Construction																										
7	Mobility HUB	958045	Planning	UCR Staff			Plan			Design	Construction																										
8A	Pierce Hall Building Systems Renewal	950511	Planning	UCR Staff	Begin Preliminary Plans		Plan			Design	Construction																										
8B	Pierce Hall Interior Improvements	950532	Planning	UCR Staff	Project Approval and Programming		Plan			Design	Construction																										
9A	Batchelor Hall Systems Renewal	950464	Design Phase	UCR Staff	Verification of Preliminary Plans					Design	Construction	Move																									
9B	Batchelor Hall Interior Improvements	950531	Planning	UCR Staff	Project Approval and Programming					Plan	Design	Construction																									
10	SOM Research Building - 1st Floor Fit-Out	954041	Prelim Plans	UCR Staff	Schematic Design Phase		Plan			Design	Construction	Move																									
11	UC Path 2nd Floor Build-out		Planning	UCR Staff																																	
12A	fMRI	950548	Construction	UCR Staff	Construction Complete Q4		Design	Construction		Certify	Move																										
12B	Boyce Vivarium	950536	Prelim Plans	UCR Staff	Design Complete Q4		Plan			Design	Construction	Move																									
12C	SOM BSL3	957504	Construction	UCR Staff	Starting Construction Q4		Design			Construction	Certify	Move																									
13	ADA Improvements/Transition Plan - Phase 1	950547	Design	UCR Staff	Construction Start Q4		Design			Construction																											

**Projects and Schedules by Campus Priority
(As of 11/14/2016)**

Item #	Project	Project # Study #	Current Phase	Project Mgt. (CAS Staffing)	Major Milestone to advance the project	2016				2017				2018				2019				2020			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
14	Barn Expansion	950493	Prelim Plans	UCR Staff	Schematic Design Phase	Plan		Design		Construction		Move													
15	Plant Growth Environments Building	958047	Programming	UCR Staff	RFQ			Plan		Design		Construction		Move											
16	Student Success Center	950512	Planning	UCR Staff	Programming				Plan				Design		Construction							Move			
17	Instructional Classroom Renovations (Century)	950562	Design	UCR Staff	Finalizing Scope				Project Develop.																
18	ADA Improvements/Transition Plan - Phase 2	950547	Planning	UCR Staff	RFQ and EDPA			Plan	Design	Construction															
19	Central Campus Neighborhood Study	958041	Planning	UCR Staff				Plan																	
20	Creekside Drainage Channel	950551	RFQ	UCR Staff	RFQ and EDPA				Plan	Design	Construction														
21	Outpatient Pavilion (Highlander Hall Replace)	958081	RFQ	External Consultants	P3 strategy (UCR capital contingency)					Project Development															
22	North District Development	958080	Planning	UCR Staff				Plan																	
23	Campus Events Center Complex	958020	Vision	External Consultants	P3 strategy					Project Development															
24	Natural Reserves-Boyd Deep Canyon	950515	Design	UCR Staff						Project Development															
25	Natural Reserves-Sweeney Granite Mountain	950525	Design	UCR Staff						Project Development															
26	Chancellor's Residence Landscape Redesign	XXXXXX	Planning	UCR Staff				Plan																	
27	Arts Walk Sculpture (External Campus Art Project)	950559	Planning	UCR Staff				Plan																	
28	Campus ADA Corrections Phase III	950547	Construction	UCR Staff	Construction Complete 2017 Q1				Project Development																
29	Long Range Development Plan	XXXXXX	Planning	UCR Staff	Complete 2019 Q2					Plan															
30	California Air Resources Board (CARB)	XXXXXX	Planning	UCR Staff				Plan																	
31	STEM Academy	N/A	Pre-programming	Riverside School District	School District Development					Project Development															