UCR Architects & Engineers

Capital Projects Schedule

Funding *Project Development* *Planning* *Design* *Bidding* *Construction* *Furniture/Equip.* *Move-in* *Project Close-out*

Sequnce	Campus Priority	Project Title	Project #	CPMS #	Project Manager	PI	Phase	Next Major Milestone	Construc-tion Completion
1	1B	Multidisciplinary Research Building 1	950528	2839	Jacqueline	N/A	Construction	NOC for Construction	09/2018
2	2C	SOM Trailer Expansion	954043	3052	Tameesha	N/A	Construction	Complete Construction	12/2017
3	3A	CNAS-Batchelor Hall 2nd Floor Lab Renovation	950552	2981	Blythe	Katie Dehesh	Construction	Complete Construction	12/2017
4	3A	CNAS-Geology 0439, 0449 & 0449A Renovation	110059	3157	Tameesha	Maryjo Brounce	Construction	Receipt of airlock system	12/2017
5	3B	Bourns B0152 - Fume Hood		2860	Blair	N/A	Design	Bidding	01/2018
6	3B	I&Q - Add Dbl Doors & Air Curtain	110040	2961	Tameesha	Imad Bayoun	Planning	Receipt of 3rd party estimate	
7	3B	CE-CERT - Hydrogen Fueling Station		3185	Mihai	Michael Ambriz	Funding	Secure Funding	
8	3B	Bourns B-134 & B-108 - Removal (Add Fume Hd.)		3206	Blair	N/A	On-Hold	On hold	
9	3B	Bourns - Door Access Control	110074	3224	Blair	N/A	Funding	Funding Approval	
10	3B	Retrofit Screenhouse to Greenhouse	950567	3228	Mihai	G. Vidalikis	Planning	Design	10/2018
11	3B	Health Services - Remodel Rooms	110087	3246	Mihai	N/A	Planning	FS to review for implementation	
12	4B	Multidisciplinary Research Building 2	950529	3190	Jacqueline	N/A	Funding	Identify Resources	
13	5	DM-Health Services Building HVAC Upgrade	957394	3112	Mihai	N/A	Project Close-out	Complete Close-out	10/2017
14	6	DM-Chilled Water Coils Multiple Buildings	950561	3175	Scott	N/A	Bidding	Bidding, Psych Bldg & SASS	07/2018
15	7	Mobility HUB Central Campus Linkages	950549	3233	Blair	N/A	Design	Design Team Mtg w/Stakeholders	12/2019
16	8A	Pierce Hall Building Systems Renewal	950511	2899	Blythe	N/A	Design	Complete Working Drawings	12/2020
17	8B	Pierce Hall Interiors	950532	2952	Blythe	N/A	Design	Project Approval	12/2020
18	9A	Batchelor Hall Systems Renewal	950464	2900	Blythe	N/A	Design	Complete Working Drawings	12/2020
19	9B	Batchelor Hall Interior Improvements	950531	3005	Blythe	N/A	Design	Proj Approval/Compl. Programming	12/2020
20	10	SOM Research Building - 1st Floor Fit-Out	954041	2974	Mihai	Multiple	Construction	Complete Construction	09/2018
21	11	SOM UC PATH 2nd Floor TI's	950566	3234	Rowan	N/A	Planning	Begin programming	
22	12B	Boyce Vivarium	950536	2453	Cliff	N/A	Construction	Complete Construction	12/2017
23	12C	SOM BSL3	954040	2359	Blythe	Multiple	Construction	Complete Commissioning	11/2017
24	13	ADA Improvements/Transition Plan - Phase 2	950547	2970	Dave	N/A	Design	Complete Construction Documents	08/2018
25	14	Barn Expansion	950493	2508	Drew	N/A	Design	Construction Documents	06/2019
26	15	Plant Growth and Support Facility	950558	3119	Cliff	Multiple	Planning	Issue RFP to Design Build Teams	09/2019
27	16	Student Success Center	950512	3319	Rowan	N/A	Funding	Begin Programming	12/2021
28	20	Creekside Drainage Channel	950551	2368	Blair	N/A	Design	Project Approval	06/2018
29	21	Outpatient Pavilion (Highlander Hall Replace)		3196	Jacqueline	N/A	Planning	Select Developer	12/2020
30	22	North District Development, Phase-1		3195	Raoul/Drew	N/A	Design	Developer Selection	09/2020
31	24	Natural Reserves-Boyd Deep Canyon	950515	1990	Cliff	N/A	Construction	Design Development Package	12/2018
32	25	Natural Reserves-Sweeney Granite Mountain	950525	2353	Cliff	N/A	Construction	Design Development Package	11/2018
33	26	Chancellor's Residence Landscape Redesign	957418	3263	Scott	N/A	Design	Bidding	01/2018
34	27	Arts Walk Sculpture (External Campus Art Project)	950559	3120	Drew	N/A	Design	Design Approvl/Construction Docs	
35	29	Long Range Development Plan (LRDP)		9001	Uma	N/A	Planning	Complete LRDP	
36	31	STEM Academy		9003	Raoul/Jeff	N/A	Project Dev	Pre-Programming; School Dist Dev	
37	33	DM-Elevator Modifications - Various Buildings	112008	2671	Tameesha	N/A	Design	75% Construction Docs	08/2018
38	33	DM-Arts 166 Upgrade - Replace Bleachers	112002	2672	Dave	N/A	Funding	Procurement	
39	33	DM-Rivera Library Arches	112000	2682	Scott	N/A	Funding	Increase Funding	
40	33	DM-Bourns Hall Fire Alarm System Replacement	112003	2687	Tameesha	N/A	Design	Bidding	05/2018
41	33	DM-Roofing - Spieth Hall/LSP	112009	3035a	Scott	N/A	Bidding	Schedule Start Of Construction	02/2018
42	33	DM-Roofing - Olmstead Hall	112010	3035b	Scott	N/A	Bidding	Rebid	04/2018
43	33	DM(FY17) Botanic Gardens Basin Silt Removal	957407	3064	Blair	N/A	Design	Obtain Agency Permits	12/2017
44	33	DM-Chapman Hall Roof Replacement	957400	3066	Scott	N/A	Bidding	Award Contract	03/2018
45	33	DM-Anderson Hall S&N - Maint+Restrm Remodel	112004	3101	Dave	N/A	Funding	Additional Funding	
46	33	DM(FY17) Central Plant - Repl. Tubes in Chillers	957404	3254	Mihai	N/A	Bidding	Receive approved PO	02/2018
47	33	DM(FY17) Humanities - Upgrade EMS	957405	3255	Mihai	N/A	Planning	Waiting for FS Direction	
48	33	DM(FY17) Sci Lab Bldg - Add Exhaust Fan VFDs	957406	3256	Mihai	N/A	Planning	Waiting for FS Direction	

UCR Architects & Engineers

Capital Projects Schedule

Funding *Project Development* *Planning* *Design* *Bidding* *Construction* *Furniture/Equip.* *Move-in* *Project Close-out*

Sequence	Campus Priority	Project Title	Project #	CPMS #	Project Manager	PI	Phase	Next Major Milestone	Construction Completion
49	33	DM(FY17) - Boyden Lab - Replace HVAC System	112017	3269a	Mihai	N/A	Planning	Waiting for FS Direction	
50	33	DM(FY17) - Boyden Storage - Repl. HVAC System	112018	3269b	Mihai	N/A	Planning	Waiting for FS Direction	
51	33	DM(FY17) - Chapman Hall - Replace HVAC System	112019	3270	Mihai	N/A	Planning	Waiting for Audit Results	
52	33	DM(FY17) - Life Sci/Spieth Hall Elevator Renewal	112015	3271	Tameesha	N/A	Design	75% CDs	08/2018
53	33	DM(FY17) - Athletic/Dance elevator renewal	112016	3272	Tameesha	N/A	Design	75% CDs	08/2018
54	33	DM-Fiber Optic Infrastructure Upgrade	957420	3275	Tameesha	N/A	Design	Complete Design	07/2018
55	34	DM-Fine Arts Planter	112005	2781	Scott	N/A	Bidding	Award Contract	04/2018
56	40	PHP-Pentland Hills Balcony Removal A-D	956382	2863	Tameesha	HDRS	Design	Complete Construction Documents	08/2018
57	40	West Lothian Elevator Study		2868	John F.	N/A	Planning	Redefine Scope	
58	40	Falkirk - Apartments Structural Study		2940	Drew/John F.	N/A	Planning	Complete Construction Documents	
59	40	Lothian - Dining Patio Cover		3043	John F.	N/A	Design	Design Revision/funding	
60	40	Oban - Structural Study		3202	Drew/John F.	N/A	On-Hold	Structural Evaluation	
61	40	Plaza - Structural Study		3203	Drew/John F.	N/A	On-Hold	Structural Evaluation	
62	99	Soccer - Staff Box	110071	2482	Tameesha	N/A	Funding	Secure Funding or Cancel	
63	99	HUB - 2nd Phase DPP		2658	Jacqueline	N/A	Funding	Secure Funding	
64	99	Soccer Stadium Fencing (E Side)		2696	Tameesha	N/A	Funding	Secure Funding or Cancel	
65	99	SOBA - New Building - DPP		2725	Blythe	N/A	Project Dev	Develop RFQ	
66	99	Heckmann Center - Landscaping (Donor Orchard)		2747	CAS	N/A	On-Hold	On-Hold	
67	99	AGOPS - Water Well	950507	2805	Blythe	N/A	Undefined	Prepare RFQ for Civl Engineering	
68	99	SRC South - New Storage Building		2829	Jacqueline	N/A	On-Hold	Coordinate with MRB1 Logistics	
69	99	Solar Greenhouse	957370	2916	Scott	N/A	Construction	Install solar components	11/2017
70	99	SRC North - Digital Controls Upgrade	950554	2953	Blair	N/A	Construction	Complete Construction	12/2017
71	99	Arts - Card Access System	957387	3002	Mihai	N/A	Bidding	Receive Contract from GC	02/2018
72	99	Softball Team Room - Drainage		3056	Tameesha	N/A	Funding	Secure Funding or Cancel	
73	99	MS&E 104 & 116 - 110v Power		3058	Tameesha	ITS	Funding	Approval and Funding for Bidding	
74	99	CHASS Intl N. - Paint 3rd Floor	110090	3060	Fernando	N/A	Funding	Approval & Funding	02/2018
75	99	Palm Desert Campus Access Evaluation	958086	3104	CAS	N/A	Funding	Signed DM	
76	99	Ag Ops Cell Tower - New	95797	3110	Marianne	N/A	Design	Construction Documents	
77	99	Life Sci - Convert Offices to Lab	957408	3116	Fernando	N/A	On-Hold	On Hold per CNAS	
78	99	Chem Sci 0164- Install Fume Hood	110044	3133	Fernando	James Davies	Design	Verify construction start date	05/2018
79	99	Glen Mor 2 Arroyo Bridge Erosion Study		3140	John F.	N/A	Funding	Select Options/Funding	
80	99	EH&S - White Noise Masking System		3212	Blythe	N/A	On-Hold	Dept: fund or cancel?	
81	99	Ag Ops - Demo Structures	110063	3218	Scott	N/A	Construction	Project Completion	12/2017
82	99	Olmsted 2nd Flr.-Add Telecom Inf		3223	----	N/A	Undefined	Develop Scope of Work	
83	99	Anderson - Path-of-Travel	957426	3237	Dave	N/A	Planning	Design	04/2018
84	99	Health Srv - Remodel Doors	110087	3241	Mihai	N/A	Planning	FS to review for implementation	
85	99	Parking Lot 30 - Cameras & WiFi		3274	John F.	N/A	Funding	Direction from TAPS/Funding	
86	99	Old EH&S - Signage with New Name		3279	Blair	N/A	Bidding	Complete construction	11/2017
87	99	Athletics Dance Bldg Repairs		3280	Tameesha	N/A	Funding	Complete Funding	
88	99	Falkirk Seismic Alterations		3286	Drew/John F.	N/A	Project Dev	Professional Cost Estimate	
89	99	Bourns Hall B350 Install 3 Snorkels	110079	3288	Blair	Nosang Myung	Construction	Complete Construction	11/2017
90	99	ITS-800Mhz Tower Site-Add Pole		3292	Dave	N/A	Funding	Approval of SOW & funding	12/2017
91	99	USDA Head House - Public Restroom		3293	Scott	M.Polek, USDA Rep.	Project Dev	USDA Scope & Design	
92	99	Barn Temp Food Truck Seating		3296	Drew	N/A	Design	Bidding	12/2017
93	99	Ag Ops Weir Repair	110068	3297	Scott	N/A	Construction	Complete Construction	11/2017
94	99	R'Garden - Solar Installation		3300	Scott	N/A	Undefined	Review Struc/Mech/Elec Integrity	
95	99	Batchelor 3217 - Renovation	110075	3304	Rowan	Loralee Larios	Design	Schematic Design	
96	99	Ivan's MEP Expansion	110092	3311	Drew	N/A	Design	Issue EDPA	

UCR Architects & Engineers

Capital Projects Schedule

Funding *Project Development* *Planning* *Design* *Bidding* *Construction* *Furniture/Equip.* *Move-in* *Project Close-out*

Sequnce	Campus Priority	Project Title	Project #	CPMS #	Project Manager	PI	Phase	Next Major Milestone	Construc-tion Completion
97	99	Lot 30 & 32 Solar Project	957421	3314	John F.	N/A	Project Close-out	Testing	10/2017
98	99	Bourns B144 - Lab Safety Improvements		3315	Blair	Jianlin Liu	On-Hold	On-Hold	10/2017
99	99	Arts 0203 - Convert to Office	110085	3321	Tameesha	Ni'Ja Whitson	Construction	Complete Construction	11/2017
100	99	Genomics 1120A - Power & UPS		3326	Cliff	Thomas Girke	Project Dev	Planning	
101	99	HUB Card Access Readers		3332	----	N/A	Planning	Facilities Services Reviewing	
102	99	Anderson N & S - Exterior Painting		3341	Drew	N/A	Funding	Planning	
103	99	Oban Family Recreation Area	956388	3342	John F.	N/A	Construction	Complete Construction	01/2018
104	99	Anderson N & S - Landscaping		3345	Dave	N/A	Funding	Design	
105	99	Seed Storage Facility	957423	3346	Dave	Tim Close	Planning	Recive SOW Approval	06/2018
106	99	Bannockburn J-100 - Renovation	110081	3351	Tameesha	N/A	Bidding	Award Contract	12/2017
107	99	Lot 4/Barn Area ADA Improvements		3354	Fernando	N/A	Planning	Project approval	
108	99	CA Photo Museum HVAC	950565	3363	Scott	N/A	Bidding	Design-Build	05/2018
109	99	Bourns A-wing Glass/Solid Walls		3364	Blair	N/A	On-Hold	On-Hold per Department	
110	99	Genomics ADA Improvements		3366	Dave	N/A	Funding	Design	
111	99	GH 16-1 and 16-2 Replacement	957428	3367	Dave	Peggy Mauk	Planning	Bidding	04/2018
112	99	East Lothian Roof Replacement Design		3375	Drew/John F.	N/A	Project Dev	Estimate from Architect	
113	99	West Lothian Roof Replacement Design		3376	Drew/John F.	N/A	Project Dev	Estimate from Engineer	
114	99	East Lothian Roof Equip Study		3377	Drew/John F.	N/A	Project Dev	Meet with Design Firm	
115	99	MRB1 Cafe Tenant Fit-Out Design		3378	Mihai	N/A	Funding	Secure Funding	
116	99	Falkirk Fire Alarm Design		3380	Drew/John F.	N/A	Project Dev	Meet with Engineer	
117	99	Lothian Res Unit Lock Replacmt Pilot Phase		3381	Drew/John F.	N/A	Planning	Complete Planning	
118	99	West Lothian Restroom & Common Area Design		3382	Drew/John F.	N/A	Planning	Complete Planning	
119	99	W Lothian Air Handler Replacemt Study		3383	Drew/John F.	N/A	Planning	Complete Planning	
120	99	A-I/Lothian Boiler Replacmt Study		3384	Drew/John F.	N/A	Planning	Complete Planning	
121	99	SRC North Gym Replace Interior Lights		3385	Fernando	N/A	Planning	Receive Proposal/Site Visit	
122	99	Rivera Library Replace Interior Lights		3388	Dave	N/A	Funding	Secure Funding	01/2018
123	99	Motte Reserve Prop 84 NRS		3391	Rowan	N/A	Undefined	New Study	
124	99	Bicycle Master Plan Study		3392	Blythe	N/A	Undefined	New Study	
125	99	South Neighborhood Dist. Study		3393	Blythe	N/A	Undefined	New	
126	99	Fire Alarm System Upgrade - Multiple Buildings		3394	Fernando	N/A	Funding	Secure Funding	
127	99	Lot 22 Student Housing & Dining	950570	3397	Raoul	N/A	Undefined	New	
128	99	MS&E Loading Dock Alteration		3398	----	N/A	Undefined	New	
129	99	Bourns B-140 Water Flume		3399	----	N/A	Undefined	New	
130	99	Canyon Crest Housing Demolition	956383	9006	CAS	N/A	Funding	Approval and Funding	
131	99	Two Screen Houses (Location TBD)		9010	Scott	N/A	Funding	CNAS to Fund in CPMS	09/2018
132	99	EADY Center Modifications-Licensure		9013	----	N/A	Undefined	New (Intake)	
133	99	Fawcett Lab Hallways A/C		9014	----	N/A	Undefined	FS Reviewing for Implementation	
134	99	Humanities 2520 Convert to Office		9016	----	N/A	Undefined	New (Intake)	
135	99	Science Lab 1 Add Drawer Units		9018	----	N/A	Undefined	IRT Meeting	
136	99	Boyce 4414 - Arabidopsis Growth Rm		9019	Blair	N/A	On-Hold	Address Safety Issues	
137	99	A-I Rebuild Showers		9020	John F.	N/A	Planning	Enter into CPMS	
138	99	Oban 2nd Story Porch Repair		9021	John F.	N/A	Planning	Enter into CPMS	
139	99	Plaza Apt-Ext Staircase Replacement		9022	John F.	N/A	Undefined	Enter into CPMS	
140	99	CHASS INTS 2117 H&G-Add Doors		9023	----	N/A	Undefined	IRT Meeting	